

August 22, 2007

# Monthly Project Status Report

---

**Project:** RBR to Davis

**Consultant:** Gresham, Smith and Partners

**Phase:** Preliminary Engineering and Design

**Budget:** \$259,674.27 [100% SPLOST funds]

Expended to Date: \$3,155.00

Percentage Complete: 1.2%

**Status:**

Work order executed April 25, 2007 w/ GS&P for P.E. at \$259,674.27

Draft Concept Report completed July 23, 2007

Concept Team Meeting w/ GDOT pending

**Issues:**

None identified at present. Project appears within budget and on schedule.