

August 22, 2007

Monthly Project Status Report

Project: Pedestrian Bridge

Consultant: PBS&J

Phase: Preliminary Engineering and Design

Budget: \$162,980 [100% CID funds]

Expended to Date: \$0

Percentage Complete: 0%

Status:

Work order executed May 15, 2007 w/ PBS&J for P.E. at \$162,980.

Draft Concept Report completed June 13, 2007

Concept Team Meeting w/ GDOT July 13, 2007

Final Concept Report completed July 18, 2007

Board voiced approval for PBS&J provided bridge photos as acceptable structure August 22, 2007

Detailed design, specifications, and preliminary environmental assessment underway.

Issues:

None identified at present. Project appears within budget and on schedule.