

Monthly Project Status Report

Project: PPAC Sidewalks

Consultant: Collaborative Infrastructure Services, Inc.

Budget: \$330,000

\$35,000 PE / \$0 ROW / \$295,000 CST [Gw. Co. Revitalization funds]

Phase: Preliminary Engineering and Design

\$35,000

Expended to Date: \$985.37

Phase Percentage Complete: 2.8%

Status:

Gw. Co auth Revitalization Funds for Bethany Ch sidewalks Sept. 28, 2007 – \$330,000

CIS field eval Oct. 12, 2007 recommends revision to Park Place

StreetSmarts Const. Svcs. Proposal Oct. 26, 2007 – at \$29,766.00

Gw. Co. Supplemental Agreement for PPAC sidewalks to CID BOD Nov. 28, 2007

Notes:

Initial project to construct sidewalks along Bethany Church Rd exceeds budget allocation primarily because of \$180,000 cost of concrete pipe.

CIS eval and recomment several smaller proj totaling 3,000' in PPAC study area – est. \$252,288

Issues:

None identified at present. Project appears within budget and on schedule.

No displacements anticipated. ROW necessary appears within public ROW.