

Monthly Project Status Report

Project: PPAC Sidewalks

Consultant: Collaborative Infrastructure Services, Inc.

Budget: \$330,000

\$35,000 PE / \$0 ROW / \$295,000 CST [Gw. Co. Revitalization funds]

Phase: Preliminary Engineering and Design

\$35,000

Expended to Date: \$9,590

Phase Percentage Complete: 27%

Status:

Gw. Co auth Revitalization Funds for Bethany Ch sidewalks Sept. 28, 2007 – \$330,000

CIS field eval Oct. 12, 2007 recommends revision to Park Place

StreetSmarts Const. Svcs. Proposal Oct. 26, 2007 – at \$29,766.00

Gw. Co. Supplemental Agreement for PPAC sidewalks to CID BOD Nov. 28, 2007

StreetSmarts beginning field surveying Dec. 12, 2007

StreetSmarts preliminary plans complete Feb. 18, 2008 and submitted to GDOT for review

CIS presented update to Board at Feb. 19, 2008 work session

Notes:

Initial project to construct sidewalks along Bethany Church Rd exceeds budget allocation primarily because of \$180,000 cost of concrete pipe.

CIS eval and recomment several smaller proj totaling 3,000' in PPAC study area – est. \$252,288

GDP article on project Dec. 2007

Issues:

None identified at present. Project appears within budget and on schedule.

No displacements anticipated. ROW necessary appears within public ROW.

Target CST bid date is June 2008