

Monthly Project Status Report

Project: RBR to Davis

Consultant: Gresham, Smith and Partners

Budget: \$2,171,547

\$260,000 PE / \$612,397 ROW / \$1,299,150 CST

Phase: Preliminary Engineering and Design

\$259,674.27 [100% SPLOST funds]

Expended to Date: \$59,815.46

Phase Percentage Complete: 23%

Status:

Project included in September 2004 Short-Term Work Program prepared by PBS&J

ARC incl GW-334 TIP – 12/15/2006

Project included in Park Place Area Study w/ public input completed 8/1/2007

Work order executed April 25, 2007 w/ GS&P for P.E. at \$259,674.27

Concept Team Meeting w/ GDOT September 18, 2007 – Gainesville

Gwinnett Co BOC adopts PPAC recommendations 11/13/2007

GDOT approv Concept Rept / GS&P auth Edwards-Pitman to begin environmental 11/16/12007

GS&P advises FHWA may take 18 mos on Environmental Assessment

Mailed adjoining property owner letters March 8, 2008

Mailed 1,500 post cards March 18, 2008

PIOH March 27, 2008 at Snellville City Hall from 4 p.m. to 7 p.m.

Notes:

Project length .5 miles

2008 ADT = 870 / Proj 2028 ADT = 1420

Typical Section is two 12' lanes w/ curb and gutter; 35 mph; 5' sidewalk

Continued on page 2

Page 2

March 26, 2008

Project: RBR to Davis

Issues:

Project appears within budget and on schedule.

No displacements anticipated.

Prop. Owner Toco Properties barricaded Sharp Trail approximately 10/8/2007

Homeowners desire input on design for protection of private property