

Monthly Project Status Report

Project: McGee / Cambridge Intersection Alignment

Consultant: Gresham Smith and Partners

Budget: \$1,290,585

\$250,000 PE / \$220,241 ROW / \$292,000 CST

Phase: Preliminary Engineering and Design

\$223,275 [\$50,000 HPP / \$173,375 SPLOST funds]

Expended to Date: \$24,856.36

Phase Percentage Complete: 11.1%

Status:

Authorized GS&P consultant 4/25/2007 - \$173,375

Survey Complete – Toole Surveying 7/5/2007

Rec'd draft Concept Rept 8/30/2007

GDOT Concept Team Mtg 9/18/2007

Notes:

Intersection improvement to south side of U.S. 78 at Cambridge Street and McGee Road

Alignment w/ existing traffic signal at U.S. 78 and McGee Road

Project termini at Cambridge Street and Sussex Court to tie into existing street elevations

Current year ADT = 315; two 12' lanes w/ curb and gutter; 25 mph design speed; 50' ROW

Spoke w/ Brent Moody, Camper Time / Freedom regarding project 10/12/2007

Issues:

Realignment affects existing RV dealer and will require ROW acquisition. Billboard in vicinity

Project located within CoS limits.

Project appears on schedule and within budget for PE and CST – ROW unknown.